

(様式1)

大洗町 復興交付金事業計画 令和3年度進捗状況報告 総括表

令和4年3月末時点

(単位:千円)

大洗町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	13,500	0
	H24	316,750	217,688
	H25	829,233	207,243
	H26	1,086,690	1,452,667
	H27	420,806	452,556
	H28	0	184,962
	H29	0	8,263
	H30	0	9,272
	R1	101,889	101,951
	R2	0	75,660
	R3	0	3,836
	合計	2,768,868	2,714,098

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	2,768,868	0	2,714,098	54,770

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
	H24	46,430	46,026
	H25	387,500	387,499
	H26	707,420	642,723
	H27	261,330	310,680
	H28	0	0
	H29	0	0
	H30	0	0
	R1	0	0
	R2	0	0
	R3	0	0
	合計	1,402,680	1,386,928

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	2,714,098	2,768,868	0	0	54,770
都道府県交付分	1,386,928	1,402,680	0	0	15,752
合計	4,101,026	4,171,548	0	0	70,522

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

大洗町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 農林水産省

令和4年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
5	C	-	7	-	1	魚市場荷捌き 施設整備事業	沿岸部 地区	町	町	直接	完了	505,667	H24	~	H27	H23				0	平成24年度事業「基本設計」が完了。現在、平成25年度事業「実施設計」の業務発注に向け、準備中。 25年6月 実施設計 発注 26年1月 実施設計 完了 現在、工事発注の準備中。 H27.3月 工事契約 H28.3月 完成
																H24	2,850		2,520	330	
																H25	12,225		8,292	3,933	
																H26	354,648		366,152	▲ 11,504	
																H27	8,606	920		9,526	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計															378,329	920	376,964	2,285			
6	C	-	7	-	2	水産物加工処理・冷凍倉庫 施設整備事業	沿岸部 地区	町	町	直接	完了	74,200	H24	~	H26	H23				0	25年2月に公募を実施し、事業者が決定。 25年12月 実施設計 完了。 H26.4月 工事着手 H26.9月 完成
																H24	2,062		0	2,062	
																H25	48,950		3,885	45,065	
																H26			47,127	▲ 47,127	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計															51,012	0	51,012	0			
7	C	-	7	-	3	製氷・貯氷工 場施設整備事 業	沿岸部 地区	町	町	直接	完了	233,130	H24	~	H26	H23				0	25年5月に公募を実施し、事業者が決定。 26年3月 実施設計 完了。 H26.8月 工事着手 H27.3月 完成
																H24	8,731		0	8,731	
																H25	152,466	▲ 920	3,044	148,502	
																H26			157,232	▲ 157,232	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計															161,197	▲ 920	160,276	1			
13	C	-	4	-	1	被災地域農業 復興総合支援 事業(レー ザーレベラー 機器導入事 業)	成田地区	県	町	間接	完了	10,240	H24	~	H24	H23				0	24年12月、導入機械の入札・契約。25年3月、納品・検査。
																H24	7,680		7,285	395	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計															7,680	0	7,285	395			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	13,643	0	2,520	11,123	
										H25	213,641	▲ 920	15,221	197,500	
										H26	354,648	0	570,511	▲ 215,863	
										H27	8,606	920	0	9,526	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								812,997	市町村交付分 計		590,538	0	588,252	2,286	
										H23	0	0	0	0	
										H24	7,680	0	7,285	395	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								10,240	都道府県交付分 計		7,680	0	7,285	395	
										H23	0	0	0	0	
										H24	21,323	0	9,805	11,518	
										H25	213,641	▲ 920	15,221	197,500	
										H26	354,648	0	570,511	▲ 215,863	
										H27	8,606	920	0	9,526	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								823,237	合計		598,218	0	595,537	2,681	

大洗町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 国土交通省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
1	D	-	1	-	1		高台移転に伴う道路整備事業(町道8-2072号線)	大貫台地区	町	町	直接	完了	110,353	H24 ~ H24	H23				0	24年7月 工事 発注(翌年3月 完了)	
															H24	124,000	▲ 38,475	85,479	46		
															H25				0		
															H26				0		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															R1				0		
															R2				0		
															R3				0		
															累計	124,000	▲ 38,475	85,479	46		
															2	D	-	1	-		2
H24	3,100		2,278	822																	
H25	8,525		6,148	2,377																	
H26	96,875		65,444	31,431																	
H27	38,750		45,071	▲ 6,321																	
H28			15,983	▲ 15,983																	
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
累計	147,250	0	134,924	12,326																	
3	D	-	20	-	1		災害に強い市街地整備検討調査事業	沿岸部地区	町	町	直接	完了	18,000	H23 ~ H23						H23	
															H24			13,387	▲ 13,387		
															H25				0		
															H26				0		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															R1				0		
															R2				0		
															R3				0		
															累計	13,500	0	13,387	113		
															4	◆ D	-	1	-	2	-
H24	73,920		67,519	6,401																	
H25	36,960		1,512	35,448																	
H26			23,414	▲ 23,414																	
H27				0																	
H28				0																	
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
累計	110,880	0	92,445	18,435																	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
8	D	-	1	-	3	(都)若見屋平 戸線整備事業	桜道地区	町	町	直接	完了	849,975	H24	~	R3	H23				0	24年12月 設計 発注(翌年3月 完了) 25年5月 用地測量 発注 26年1月 土地評価 発注 26年1月 不動産鑑定 発注 26年3月 家屋調査 発注 26年7月 用地買収開始 用地買収継続中 用地買収継続中、28年8月 工事(1工区)契約(翌年3月 完了) 用地買収継続中 用地買収継続中 用地買収継続中 用地買収継続中 事業完了
																H24	7,750		2,685	5,065	
																H25	209,250		14,206	195,044	
																H26	209,250		254,104	▲ 44,854	
																H27	213,900	18,580	180,448	52,032	
																H28			108,961	▲ 108,961	
																H29			8,263	▲ 8,263	
																H30			9,272	▲ 9,272	
																R1	101,889		101,951	▲ 62	
																R2			75,660	▲ 75,660	
																R3			3,836	▲ 3,836	
累計	742,039	18,580	759,386	1,233																	
9	D	-	20	-	2	災害時拠点施 設整備事業	磯浜地区	町	町	直接	完了	86,577	H24	~	H25	H23				0	24年10月 設計 発注(翌年3月 完了) 25年10月 トイレ棟工事 発注(翌年3月 完了)
																H24	3,819		3,373	446	
																H25	66,827	▲ 5,715	60,102	1,010	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	70,646	▲ 5,715	63,475	1,456																	
10	D	-	20	-	3	磯道地区一時 避難所(公園) 整備事業	磯浜地区	町	町	直接	完了	250,000	H24	~	H29	H23				0	24年11月 実施設計 発注(翌年3月 完了) 25年11月 地盤改良設計 発注(翌年3月 完了) 26年7月 地盤改良工事契約(翌年1月 完了) 28年2月 付属施設工事契約(同年3月 完了) 事業完了
																H24	37,500		7,481	30,019	
																H25	52,500		5,827	46,673	
																H26	52,500		167,589	▲ 115,089	
																H27	45,000		5,806	39,194	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	187,500	0	186,703	797																	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
11	◆	D	-	20	-	2	-	1	復興拠点施設 整備事業	沿岸部地区	町	町	直接	完了	45,500	H24	～	H27	H23			0	地権者と調整
																			H24	9,600		9,600	
																			H25	26,800	9,788	17,012	25年6月 用地取得
																			H26		24,753	▲ 24,753	27年1月 工事契約(同年6月 完了)
																			H27		397	▲ 397	28年2月 サイン設置工事(同年3月 完了)
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	36,400	0	34,938	1,462																			
12	◆	D	-	20	-	2	-	2	消防第一分団 移転事業	磯浜地区	町	町	直接	完了	67,800	H24	～	H25	H23			0	24年8月 用地取得
																			H24	26,960	20,087	6,873	
																			H25	27,280	25,662	1,618	25年5月 設計 発注(同年9月 完了)
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	54,240	0	45,749	8,491																			
14		D	-	1	-	1		(都)駅前海岸 線整備事業	桜道地区	県	県	直接	完了	1,800,000	H24	～	H28	H23			0	24年6月、路線測量発注。24年6月、道路詳細設計発注。	
																		H24	38,750	38,741	9	24年11月、用地測量発注。	
																		H25	387,500	387,499	1	25年6月、補償調査発注。26年3月、用地補償発注。	
																		H26	707,420	642,723	64,697	26年4月、用地補償発注。	
																		H27	261,330	310,680	▲ 49,350	27年12月、街路改良工事発注。	
																		H28		0	0	29年3月、街路改良工事完成。	
																		H29			0		
																		H30			0		
																		R1			0		
																		R2			0		
																		R3			0		
累計	1,395,000	0	1,379,643	15,357																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
15	D	-	1	-	4	緊急避難路整備事業(町道8-1126号線)	磯浜地区	町	町	直接	完了	261,388	H24	~	H29	H23				0	25年2月 測量・設計 発注(同年10月完了)
																H24	3,875		2,563	1,312	
																H25	10,075		1,953	8,122	25年11月 用地測量 発注(翌年3月完了)
																H26	160,425		75,725	84,700	26年11月 用地補償開始
																H27	19,375	8,825	88,720	▲ 60,520	用地買収継続中
																H28			32,840	▲ 32,840	用地買収継続中
																H29				0	29年8月 工事(2工区)完了
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	193,750	8,825	201,801	774																	
16	D	-	20	-	4	磯道地区一時避難所(公園)整備事業(用地費)	磯浜地区	町	町	直接	完了	2,000	H24	~	H29	H23				0	相続人と調整
																H24	1,333			1,333	
																H25				0	事業実施について、地権者より同意を得る。
																H26				0	相続人同士の協議
																H27				0	相続人全てと調整
																H28			905	▲ 905	相続人全てとの用地買収交渉
																H29				0	事業完了
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	1,333	0	905	428																	
17	D	-	20	-	5	大貫台地区整備計画策定事業	大貫台地区	町	町	直接	完了	15,000	H24	~	H24	H23				0	24年11月 策定業務 発注(翌年3月完了)
																H24	11,250		10,316	934	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	11,250	0	10,316	934																	
18	D	-	1	-	5	緊急避難路整備事業(町道8-2055号線)	沿岸部地区	町	町	直接	完了	274,210	H25	~	H29	H23				0	
																H24				0	
																H25	6,975		5,030	1,945	25年5月 測量・設計 発注(翌年1月完了)
																H26	158,340		117,520	40,820	26年7月家屋調査、土地評価 発注(同年7月完了)
																H27	25,575	21,621	63,297	▲ 16,101	27年8月 工事(1工区)契約(翌年1月完了)
																H28			26,273	▲ 26,273	28年9月 工事(3工区)契約(翌年2月完了)
																H29				0	29年5月 工事(4工区)完了
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	190,890	21,621	212,120	391																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
19	D	-	20	-	6		津波ハザード マップ等整備 事業	沿岸部地 区	町	町	直接	完了	12,000	H25 ~ H25	H23				0	25年5月 策定業務 発注(翌年3月 完了)		
															H24				0			
															H25	8,000		7,560	440			
															H26				0			
															H27				0			
															H28				0			
															H29				0			
															H30				0			
															R1				0			
															R2				0			
															R3				0			
累計	8,000	0	7,560	440																		
20	◆	D	-	1	-	3	-	1	桜道地区復興 拠点施設整備 事業	桜道地区	町	町	直接	完了	285,315	H25 ~ H27	H23			0	25年6月 用地測量 発注(同年9月 完了) 26年11月 用地買収開始(翌年3月 完了) 27年9月 工事 発注(翌年3月完了)	
																	H24					0
																	H25	104,000		4,766		99,234
																	H26	54,652		153,607		▲ 98,955
																	H27	69,600		68,817		783
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
累計	228,252	0	227,190	1,062																		
21	◆	D	-	20	-	2	-	3	給水車整備事 業	磯浜地区	町	町	直接	完了	13,000	H25 ~ H25	H23			0	25年6月 給水車製造 発注(同年12月 完了)	
																	H24					0
																	H25	10,400		7,468		2,932
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
累計	10,400	0	7,468	2,932																		
22	◆	D	-	20	-	2	-	4	津波監視カメ ラ整備事業	沿岸部地 区	町	町	直接	完了	53,955	H25 ~ H25	H23			0	25年9月 工事 発注(翌年3月 完了)	
																	H24					0
																	H25	48,000	▲ 4,836	42,000		1,164
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
累計	48,000	▲ 4,836	42,000	1,164																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
								市町村 交付分	各年度 別合計	H23	13,500	0	0	13,500		
										H24	303,107	▲ 38,475	215,168	49,464		
										H25	615,592	▲ 10,551	192,022	413,019		
										H26	732,042	0	882,156	▲ 150,114		
										H27	412,200	49,026	452,556	8,670		
										H28	0	0	184,962	▲ 184,962		
										H29	0	0	8,263	▲ 8,263		
										H30	0	0	9,272	▲ 9,272		
										R1	101,889	0	101,951	▲ 62		
										R2	0	0	75,660	▲ 75,660		
										R3	0	0	3,836	▲ 3,836		
							2,673,673			市町村交付分 計		2,178,330	0	2,125,846		52,484
							市町村 交付分			各年度 別合計	H23	0	0	0		0
								H24	38,750		0	38,741	9			
								H25	387,500		0	387,499	1			
								H26	707,420		0	642,723	64,697			
								H27	261,330		0	310,680	▲ 49,350			
								H28	0		0	0	0			
								H29	0		0	0	0			
								H30	0		0	0	0			
								R1	0		0	0	0			
								R2	0		0	0	0			
							R3	0	0	0	0					
							1,800,000	都道府県交付分 計		1,395,000	0	1,379,643	15,357			
							市町村 都道府 県計	各年度 別合計	H23	13,500	0	0	13,500			
									H24	341,857	▲ 38,475	253,909	49,473			
									H25	1,003,092	▲ 10,551	579,521	413,020			
									H26	1,439,462	0	1,524,879	▲ 85,417			
									H27	673,530	49,026	763,236	▲ 40,680			
									H28	0	0	184,962	▲ 184,962			
									H29	0	0	8,263	▲ 8,263			
									H30	0	0	9,272	▲ 9,272			
									R1	101,889	0	101,951	▲ 62			
									R2	0	0	75,660	▲ 75,660			
							R3	0	0	3,836	▲ 3,836					
							4,473,673	合計		3,573,330	0	3,505,489	67,841			